

	Name	Duration (Work Days)	Start Date	Finish Date	Revised Duration (Work Days)	Revised Start Date	Revised Finish Date	2012						2013						2014											
								Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr		
1	Hall D Tasks during Long AD	182.00	9/13/10	3/25/14	96.80	5/1/12	3/25/14	[Gantt bar from Sep 2012 to Mar 2014]																							
2	Install Solenoid Magnet	129.80	9/13/10	3/25/13	44.60	5/1/12	3/25/13	[Gantt bar from Sep 2012 to Mar 2013]																							
3	Install solenoid yoke 1 baffle axial supports	2.00	5/1/12	5/14/12	2.00	5/1/12	5/14/12	ard, Humble, Bear																							
4	Install cladding and shims	2.00	5/31/12	6/13/12	2.00	5/31/12	6/13/12	stevens, Bunton, Thomason, Bear, Foyles																							
5	Paint solenoid	2.00	6/14/12	6/27/12	2.00	6/14/12	6/27/12	Bear, Bunton, Thomason, Carstens																							
6	Install solenoid platform	17.10	6/28/12	10/29/12	17.10	6/28/12	10/29/12	[Gantt bar from Jun 2012 to Oct 2012]																							
7	Mark floor for vertical beam locations	0.40	6/28/12	6/29/12	0.40	6/28/12	6/29/12	Carstens, Sachleben																							
8	Drill floor at marked vertical beam locations and install anchors	0.40	7/2/12	7/3/12	0.40	7/2/12	7/3/12	Foyles, Thomason																							
9	Receive Solenoid Platform	0.20	8/31/12	8/31/12	0.20	8/31/12	8/31/12	Carstens																							
10	Install Vertical beams and main cross members	1.00	9/4/12	9/10/12	1.00	9/4/12	9/10/12	Foyles, Thomason, Crane, Humble																							
11	Adjust Vertical beam locations in XY&Z	0.40	9/11/12	9/12/12	0.40	9/11/12	9/12/12	Crane, Foyles, Thomason, Humble																							
12	Grout in Vertical beams	0.60	9/13/12	9/17/12	0.60	9/13/12	9/17/12	Thomason, Humble																							
13	Install South platform and cross stiffeners	1.00	9/18/12	9/24/12	1.00	9/18/12	9/24/12	Crane, Foyles, Thomason, Humble																							
14	Install Cryo service module sub platform and stairs	1.00	9/25/12	10/1/12	1.00	9/25/12	10/1/12	Crane, Foyles, Humble, Thomason																							
15	Install upper platform and stairs	1.00	10/8/12	10/15/12	1.00	10/8/12	10/15/12	Crane, Foyles, Humble, Thomason																							
16	Install all handrails and kick plates	1.00	10/15/12	10/22/12	1.00	10/15/12	10/22/12	Crane, Foyles, Humble, Thomason																							
17	Bond platform members to ground	1.00	10/22/12	10/29/12	1.00	10/22/12	10/29/12	Bear, Stevens, Bunton																							
18	Install/Connect Cryo Can to Solenoid	117.60	9/13/10	12/19/12	11.20	9/28/12	12/19/12	[Gantt bar from Sep 2012 to Dec 2012]																							
19	Cryo Can Fabrication complete	0.00	9/28/12	9/28/12	0.00	9/28/12	9/28/12	[Milestone diamond at Sep 2012]																							
20	Drop chimney bellows	0.10	10/1/12	10/1/12	0.10	10/1/12	10/1/12	Foyles, Thomason, Humble																							
21	Crane can onto platform and bolt up	0.50	10/2/12	10/4/12	0.50	10/2/12	10/4/12	Carstens, Ballard, Bear, Bunton, Thomason, Foyles, Humble, Crane																							
22	Adjust chimney heights to match cryocan	0.40	10/4/12	10/8/12	0.40	10/4/12	10/8/12	Foyles, Ballard, Humble, Carstens																							
23	Install 30 layers MLI in bottom of chimney	0.20	10/8/12	10/9/12	0.20	10/8/12	10/9/12	Thomason, Humble																							
24	Modify/Install bottom portion of 80k shield	0.50	10/9/12	10/11/12	0.50	10/9/12	10/11/12	Bear, Thomason																							

	Name	Duration (Work Days)	Start Date	Finish Date	Revised Duration (Work Days)	Revised Start Date	Revised Finish Date	2012					2013												2014			
								Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar
67	Install cable tray for Solenoid leads and sensor cables	1.00	10/29/12	11/2/12	1.00	10/29/12	11/2/12																					
68	Upgrade solenoid controls	4.00	11/5/12	12/4/12	4.00	11/5/12	12/4/12																					
69	Cool down solenoid and test controls	4.00	1/28/13	2/22/13	4.00	1/28/13	2/22/13																					
70	Commissioning	4.00	2/25/13	3/22/13	4.00	2/25/13	3/22/13																					
71	Fringe field survey	0.20	3/25/13	3/25/13	0.20	3/25/13	3/25/13																					
72	Solenoid Field pick-up Coils	7.00	5/15/12	7/3/12	7.00	5/15/12	7/3/12																					
73	Fabricate pick-up coils	1.00	5/15/12	5/21/12	1.00	5/15/12	5/21/12																					
74	Install pick-up coils inside solenoid bore	2.00	5/22/12	6/5/12	2.00	5/22/12	6/5/12																					
75	Fabricate pick-up coil junction box and mount	2.00	6/6/12	6/19/12	2.00	6/6/12	6/19/12																					
76	Wire coils to junction box	1.00	6/20/12	6/26/12	1.00	6/20/12	6/26/12																					
77	Fabricate cable from junction box to XXX? and connect	1.00	6/27/12	7/3/12	1.00	6/27/12	7/3/12																					
78	PS Magnet	34.60	5/1/12	1/14/13	34.60	5/1/12	1/14/13																					
79	Install additional steel to PS mag pole	1.00	5/1/12	5/7/12	1.00	5/1/12	5/7/12																					
80	Reassemble PS magnet	1.00	5/8/12	5/14/12	1.00	5/8/12	5/14/12																					
81	Fiducialize PS magnet	0.20	5/15/12	5/15/12	0.20	5/15/12	5/15/12																					
82	Install PS magnet	2.00	5/22/12	6/5/12	2.00	5/22/12	6/5/12																					
83	PS magnet initial alignment	1.00	6/6/12	6/12/12	1.00	6/6/12	6/12/12																					
84	Position Magnet Power supply	0.20	6/13/12	6/13/12	0.20	6/13/12	6/13/12																					
85	Replace Klicksons and wiring	1.00	6/14/12	6/20/12	1.00	6/14/12	6/20/12																					
86	Run and Connect LCW lines	0.60	6/14/12	6/18/12	0.60	6/14/12	6/18/12																					
87	Test Magnet and controls	2.00	6/21/12	7/5/12	2.00	6/21/12	7/5/12																					
88	Fringe field survey	0.20	7/6/12	7/6/12	0.20	7/6/12	7/6/12																					
89	Fiducialize Vacuum boxes	0.20	7/9/12	7/9/12	0.20	7/9/12	7/9/12																					
90	Install Vacuum boxes	0.40	7/10/12	7/11/12	0.40	7/10/12	7/11/12																					
91	Perform initial alignment	0.20	7/12/12	7/12/12	0.20	7/12/12	7/12/12																					
92	Install PS detector package	4.00	11/30/12	1/7/13	4.00	11/30/12	1/7/13																					
93	Survey and align detectors	1.00	1/8/13	1/14/13	1.00	1/8/13	1/14/13																					

	Name	Duration (Work Days)	Start Date	Finish Date	Revised Duration (Work Days)	Revised Start Date	Revised Finish Date	2012						2013						2014											
								Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr		
94	Collimator Cave	59.10	5/1/12	7/4/13	59.10	5/1/12	7/4/13	[Gantt bar from 5/1/12 to 7/4/13]																							
95	Install active collimator	52.60	5/1/12	5/20/13	52.60	5/1/12	5/20/13	[Gantt bar from 5/1/12 to 5/20/13]																							
96	Install linear positioning stage and plate	0.40	5/1/12	5/2/12	0.40	5/1/12	5/2/12	Thomason																							
97	Assemble primary fixed collimator	1.00	5/3/12	5/9/12	1.00	5/3/12	5/9/12	Thomason																							
98	Assemble Active collimator	2.00	5/6/13	5/17/13	2.00	5/6/13	5/17/13	Thomason, Bunton																							
99	Fiducialize Primary/fixed collimator	0.20	5/20/13	5/20/13	0.20	5/20/13	5/20/13	MECH TECH SURV & ALIGN TECH																							
100	Assemble Secondary Fixed Collimator	1.00	5/1/12	5/7/12	1.00	5/1/12	5/7/12																								
101	Install Secondary Fixed Collimator	0.20	5/8/12	5/8/12	0.20	5/8/12	5/8/12	Foyles, Humble, Thomason																							
102	Fiducialize Secondary Fixed Collimator	0.20	5/9/12	5/9/12	0.20	5/9/12	5/9/12	SURV & ALIGN TECH																							
103	Test Beam line window material	2.20	5/10/12	5/24/12	2.20	5/10/12	5/24/12	MECH TECH H-D																							
104	Install Windows on beam line	1.10	5/21/13	5/28/13	1.10	5/21/13	5/28/13	MECH TECH H-D																							
105	Install Harps and stands	1.10	5/28/13	6/4/13	1.10	5/28/13	6/4/13	MECH TECH H-D																							
106	Install beam line piping supports	1.00	6/5/13	6/11/13	1.00	6/5/13	6/11/13	MECH TECH H-D																							
107	Install vacuum beam line components	0.50	6/12/13	6/14/13	0.50	6/12/13	6/14/13	MECH TECH H-D, MECH TECH H-D VACUUM																							
108	Initial Alignment Collimator cave components	0.40	6/14/13	6/18/13	0.40	6/14/13	6/18/13	MECH TECH SURV & ALIGN TECH																							
109	Install vacuum pumps and pump down	2.00	6/18/13	7/2/13	2.00	6/18/13	7/2/13	MECH TECH H-D																							
110	Final Align Collimator cave components	0.40	7/2/13	7/4/13	0.40	7/2/13	7/4/13	MECH TECH SURV & ALIGN TECH																							
111	Installation of detectors	66.80	6/4/12	9/27/13	66.80	6/4/12	9/27/13	[Gantt bar from 6/4/12 to 9/27/13]																							
112	FCAL	31.60	6/4/12	1/24/13	31.60	6/4/12	1/24/13	[Gantt bar from 6/4/12 to 1/24/13]																							
113	Assemble downstream carriage	4.00	6/4/12	6/29/12	4.00	6/4/12	6/29/12	MECH TECH H-D																							
114	Install FCAL Detector housing	2.00	7/2/12	7/16/12	2.00	7/2/12	7/16/12	MECH TECH H-D																							
115	Install Detector housing infrastructure	2.00	7/17/12	7/30/12	2.00	7/17/12	7/30/12	MECH TECH H-D, ELEC TECH H-D																							
116	Fiducialize FCAL Detector housing	0.60	7/31/12	8/2/12	0.60	7/31/12	8/2/12	MECH TECH SURV & ALIGN TECH, MECH TECH H-D																							
117	Mount FCAL equipment racks	1.00	8/3/12	8/9/12	1.00	8/3/12	8/9/12	MECH TECH H-D, ELEC TECH H-D																							

