Setup of Triplet Polarimeter at JLab

- Motor setup (4/2, 4/3, 4/6)
- Survey (4/7)
- Installation in hall (4/8, 4/9)

April 8, 2015 Kei Moriya, Michael Dugger




Motor Setup

- With Hovanes, Scot
- Problems on Thursday, Friday :(
- Turns out plate to push switches was not insulated from rest of arm
- Installed nylon screws for insulation (Monday)







Motor Controls

- Control motor for radiators remotely
- Same setup as in hall
- Hovanes will provide GUI for counting house





motor controller

chamber end



Motor Control Procedure


- Turn controller on (initial beep, then "happy" beep)
- Log on to counting house machines (gluonNN, we used gluon31)
- From outside JLab requires ssh'ing to login.jlab.org → hallgw (need key fob)
 → gluon31
- Open terminal, type firefox -no-remote -ProfileManager
- Go to halldxps1.jlab.org



Log in as Administrator


Motor Control Procedure


- All controls we use are in Move tab
- "Initialize" will power on motor
- "Home" will set motor to pre-programmed home position (sets to 0)
- Abs move will move motor to positions in coordinate system







Noise Levels with 90Sr











Did not see change in noise levels when motor was turned on





Outgas Tests With Motor

- After pump down of 16 hours
- Outgas rate dP/dt = 0.242 mTorr/min
- Define $Q_0 = V (dP/dt)$, V: chamber volume
- Define $Q_u = (dV/dt) P_u$, P_u : ultimate pressure
- Want $Q_u > 10 Q_0$ to ensure secure vacuum




• Numeric values using V = 29.5 liters, (dV/dt) = 100 liter/s, $P_u = 2 \times 10^{-5}$ Torr gives $Q_u = 2 \times 10^{-3}$ Torr liter/s > $10 \times Q_0 = 10 \times (1.19 \times 10^{-4})$



vacuum should be secure

Survey

- Meeting on Monday, survey on Tuesday
- Survey machine will use references to set up coordinate system
- Does fits to determine position of objects of known shape???










Survey Results

- 500 motor steps measured to be 86.18 mm \rightarrow step size is 0.17236 mm
- Position of radiators are calibrated, and will be hardcoded by Hovanes in mm into our controls
- Our alignment seemed fine except:
 - detector was 0.14 mm lower, 1.37 mm more towards door than designed
 - converter tray is 2.1 mm low compared to detector center (2.4 mm low at far end and 1.8 mm low at end near door) should not be a problem
 - Converter tray openings are 3/4 inch (19 mm). First collimator is 5mm (3.4 mm nominal size), second collimator is 10 mm should not be a problem



Photon Beam Collimation








Survey Results

- The mechanical group has enough play in the beam pipe that they can center the detector on the beam line.
- The distance from the center of the converter tray (in z) is 35.4 mm away from the downstream face of the FR4 and detector. The detector is 1 mm and nearly flush with the face of FR4 → We are about 34.9 mm from center of detector to center of converters (in z). Design was 35 mm. BUT there is some play in the z-direction of converter tray so the precision in the measurement is not as good as all other measurements.



Moving Detector to Hall

- Stripped all connections
- Took out detector
- Removed preamp and distribution box





nothing connected



Moving Detector to Hall

- Detector was moved to hall today, but was installed backwards (!)
- Concrete base destroyed, Tim says will be ready by tomorrow afternoon



beam position adjusting flange







OUTLOOK

- Waiting for Alex (Sasha) Somov for fADC self-triggering, setup. He should get this done soon, and we can probably do source tests in the hall with fADC readout.
- Need to reconnect all connections, test signals
- Install Be foils

